

ID	Task Mode	Task Name	Duration	Start	Finish	April							May							June							July							August							September							October						
						3/22	3/29	4/5	4/12	4/19	4/26	5/3	5/10	5/17	5/24	5/31	6/7	6/14	6/21	6/28	7/5	7/12	7/19	7/26	8/2	8/9	8/16	8/23	8/30	9/6	9/13	9/20	9/27	10/4	10/11																			
0		LF-1516 - FH - Rm 19 Chemical Lab Renovation	142 days	Tue 3/24/15	Fri 10/9/15																																																	
1		Project Initiation	70 days	Tue 3/24/15	Tue 6/30/15																																																	
7		Project Planning - Design Phase	6 days	Wed 7/1/15	Thu 7/9/15																																																	
12		Bid Phase	23 days	Thu 7/16/15	Mon 8/17/15																																																	
13		Advertisement #1 - Legal Review	1 day	Thu 7/16/15	Thu 7/16/15																																																	
14		Pre-Bid Meeting	1 day	Thu 8/6/15	Thu 8/6/15																																																	
15		Bid Opening	1 day	Mon 8/17/15	Mon 8/17/15																																																	
16		Construction Award Phase	14 days	Tue 8/18/15	Fri 9/4/15																																																	
17		Scope Review	1 day	Tue 8/18/15	Tue 8/18/15																																																	
18		Recommendation of Award	1 day	Tue 8/18/15	Tue 8/18/15																																																	
19		Contract Awarded - PO Issued	1 day	Tue 8/18/15	Tue 8/18/15																																																	
20		Issue Notice to Proceed for Submittals	1 day	Wed 8/19/15	Wed 8/19/15																																																	
21		Contract Submittals	10 days	Thu 8/20/15	Wed 9/2/15																																																	
22		Material Lead Time (4-6 weeks)	2 days	Thu 9/3/15	Fri 9/4/15																																																	
23		Project Executing - Construction	15 days	Mon 9/7/15	Fri 9/25/15																																																	
24		Issue Notice to Proceed for Construction	1 day	Mon 9/7/15	Mon 9/7/15																																																	
25		Construction Mobilization - Inhouse FM	1 day	Mon 9/7/15	Mon 9/7/15																																																	
26		Staging and Preparation	1 day	Mon 9/7/15	Mon 9/7/15																																																	
27		Construction Phase	12 days	Tue 9/8/15	Wed 9/23/15																																																	
28		Substantial Completion - Punchlist	2 days	Thu 9/24/15	Fri 9/25/15																																																	
29		Demobilization	1 day	Fri 9/25/15	Fri 9/25/15																																																	
30		Project Closure - Closeout	10 days	Mon 9/28/15	Fri 10/9/15																																																	
31		Closeout Documents	10 days	Mon 9/28/15	Fri 10/9/15																																																	
32		Final Acceptance	1 day	Fri 10/9/15	Fri 10/9/15																																																	



FAST

Facilities and Safety Team

Project: LF-1516 - FH - Rm 19 Chemical Lab Renovation

Date: Mon 8/3/15

Task

Split

Milestone

Summary

Project Summary

Inactive Task

Inactive Milestone

Inactive Summary

Manual Task

Duration-only

Manual Summary Rollup

Manual Summary

Start-only

Finish-only

External Tasks

External Milestone

Deadline

Critical

Critical Split

Baseline

Baseline Milestone

Baseline Summary

Progress

Manual Progress

Page 1