



ID	Task Mode	Task Name	Duration	Start	Finish	Timeline																
						Dec	Qtr 1, 2016 Jan	Feb	Mar	Qtr 2, 2016 Apr	May	Jun	Qtr 3, 2016 Jul	Aug	Sep	Qtr 4, 2016 Oct	Nov					
1		Notice to Proceed	0 days	Mon 1/18/16	Mon 1/18/16		1/18															
2		Phase 1 - Zone A	115 days	Mon 1/18/16	Fri 6/24/16																	
3		Asbestos Abatement	15 days	Mon 1/18/16	Fri 2/5/16																	
4		Demolition	30 days	Mon 1/25/16	Fri 3/4/16																	
5		Masonry	15 days	Mon 2/29/16	Fri 3/18/16																	
6		Metal Stud Framing	20 days	Mon 3/14/16	Fri 4/8/16																	
7		Install Door Frames	5 days	Mon 4/4/16	Fri 4/8/16																	
8		MEP & Tech Rough In	25 days	Thu 3/17/16	Wed 4/20/16																	
9		Drywall - Hang/Tape/Finish	10 days	Thu 4/14/16	Wed 4/27/16																	
10		Aluminum Framing/Entrances	3 days	Thu 4/21/16	Mon 4/25/16																	
11		Paint/Wall Covering	10 days	Mon 4/25/16	Fri 5/6/16																	
12		Ceiling Grid	10 days	Tue 5/3/16	Mon 5/16/16																	
13		Access Floor Install	5 days	Tue 5/10/16	Mon 5/16/16																	
14		Millwork/Casework	5 days	Tue 5/17/16	Mon 5/23/16																	
15		MEP & Tech Finishes	15 days	Tue 5/10/16	Mon 5/30/16																	
16		Ceiling Pads	5 days	Tue 5/31/16	Mon 6/6/16																	
17		Visual Display Boards	5 days	Tue 6/7/16	Mon 6/13/16																	
18		Projection Screens	5 days	Tue 6/7/16	Mon 6/13/16																	
19		Flooring	15 days	Tue 5/17/16	Mon 6/6/16																	
20		Doors & Hardware & Glazing	5 days	Tue 6/7/16	Mon 6/13/16																	
21		Window Shades	5 days	Tue 6/7/16	Mon 6/13/16																	
22		Punch List	6 days	Tue 6/14/16	Tue 6/21/16																	
23		Final Cleaning	5 days	Mon 6/20/16	Fri 6/24/16																	
24		Phase 2 - Zone B & C	80 days	Mon 6/27/16	Sat 10/15/16																	
25		Demolition	10 days	Mon 6/27/16	Fri 7/8/16																	
26		Asbestos Abatement	10 days	Mon 7/11/16	Fri 7/22/16																	
27		Masonry	10 days	Mon 7/25/16	Fri 8/5/16																	
28		Metal Stud Framing	10 days	Wed 8/3/16	Tue 8/16/16																	
29		Install Door Frames	5 days	Wed 8/10/16	Tue 8/16/16																	
30		MEP & Tech Rough In	10 days	Wed 8/10/16	Tue 8/23/16																	

Project: CSU Main Classroom General Classroom Renovation Baseline Construction Schedule	Task		Inactive Milestone		Start-only		Critical Split	
	Split		Inactive Summary		Finish-only		Baseline	
	Milestone		Manual Task		External Tasks		Baseline Milestone	
	Summary		Duration-only		External Milestone		Baseline Summary	
	Project Summary		Manual Summary Rollup		Deadline		Progress	
	Inactive Task		Manual Summary		Critical		Manual Progress	

