

ID	Task Name	Duration	Start	Finish	Predecessors	2015														
						Jun	Jul	Aug	e	Oct	o	Dec	Jan	e	Mar	Apr	a	Jun	Jul	Aug
1	Mather Mansion Renovation	437 days?	Wed 6/11/14	Fri 8/21/15																
2	Notice to Proceed	1 day?	Wed 6/11/14	Wed 6/11/14																
3	Design Phase	192 days	Wed 6/11/14	Fri 12/19/14																
4	Program Verification + page turner	13 days	Wed 6/11/14	Mon 6/23/14																
5	Schematic Design + page turner	43 days	Tue 6/24/14	Tue 8/5/14 4																
6	Design Development + page turner	30 days	Wed 8/6/14	Thu 9/4/14 5																
7	Construction Documents + page turner	92 days	Fri 9/5/14	Fri 12/5/14 6																
8	Permit application	12 days	Mon 12/8/14	Fri 12/19/14 7																
9	Board of Trustees agenda submission	1 day	Wed 12/17/14	Wed 12/17/14																
10	Bid Phase	25 days	Mon 12/22/14	Thu 1/15/15 8																
11	Advertisement #1	1 day	Mon 12/22/14	Mon 12/22/14 8FS+1 day																
12	Advertisement #2	1 day	Mon 12/29/14	Mon 12/29/14 11FS+6 days																
13	Advertisement #3	1 day	Mon 1/5/15	Mon 1/5/15 12FS+6 days																
14	Pre-Bid Meeting	1 day	Tue 1/6/15	Tue 1/6/15 13																
15	Bid Opening	1 day	Thu 1/15/15	Thu 1/15/15 13FS+9 days																
16	Award Phase (local funds)	36 days?	Mon 1/19/15	Mon 2/23/15 15																
17	Scope & Qualifications Review	1 day	Mon 1/19/15	Mon 1/19/15 15																
18	Recommendation of Award	1 day	Tue 1/20/15	Tue 1/20/15 17																
19	Board of Trustees Meeting	1 day?	Wed 1/21/15	Wed 1/21/15 18																
20	Contract Submittals (Best case shown - variable by Contractor)	11 days	Sat 1/24/15	Tue 2/3/15 19																
21	Purchase Order	10 days	Wed 2/4/15	Fri 2/13/15 18																
22	Attorney General	5 days	Mon 2/16/15	Fri 2/20/15 20																
23	Issue Notice to Proceed	1 day	Mon 2/23/15	Mon 2/23/15																
24	Construction	152 days	Mon 2/23/15	Fri 7/24/15																
25	Punchlist	10 days	Mon 7/27/15	Wed 8/5/15																
26	Commissioning HVAC Systems	10 days	Mon 7/27/15	Wed 8/5/15																
27	Turnover and Furniture	12 days	Mon 8/10/15	Fri 8/21/15																

CP-1427 - Main Classroom
General Classrooms
Renovations

Task



Milestone



External Tasks



Split



Summary



External Milestone



Progress



Project Summary



Deadline

