Phase 2 Schedule.mpp 3rd Quarter 4th Quarter 4th Quarter 3rd Qu Task Name SI/SR Lab Renovations - PHASE 2- DRAFT Thu 4/26/18 Fri 9/4/20 618 days? Schedule 618 days? Design Professional Selection & Contract
55% **Design Professional Selection & Contract** 88 days? Thu 4/26/18 Fri 8/24/18 55% Prepare A/E RFQ 4/30 = 3 days? Prepare A/E RFQ Thu 4/26/18 Mon 4/30/18 100% 3 days? Submit RFQ - OFCC 5/1 Submit RFQ - OFCC 100% Tue 5/1/18 Tue 5/1/183 1 dav A/E RFQ Advertisement 6/4 31 edays 5 Mon 6/4/18 4FS+3 days 100% A/E RFQ Advertisement 31 edays Fri 5/4/18 Pre-Proposal Meeting / Site Visit 1 day? Tue 5/22/18 Tue 5/22/18 5SS+17 edays 100% Pre-Proposal Meeting / Site Visit BOT Submittal for A/E Contract Approva BOT Submittal for A/E Contract Approval 1 day? Thu 5/31/18 Thu 5/31/18 0% 5/31 🔷 Qualifications Due 1 day Tue 6/5/18 Tue 6/5/185 0% Wed 6/6/18 Wed 6/20/18 8FS+1 eday Search Committee Review & Shortlist 14 edays 0% Search Committee Meeting
6/21 Search Comm Search Committee Meeting Thu 6/21/18 Thu 6/21/18 9FS+1 day 0 davs? 0% Shortlist Interviews & Final Selection 7/10 8 days Shortlist Interviews & Final Selection 8 davs Fri 6/29/18 Tue 7/10/18 9FS+8 edays 0% 12 Contract Negotiation/ Fee Proposal Wed 7/11/18 Wed 7/18/18 11FS+1 day 7 edays 7 edays 📓 Contract Negotiation/ Fee Proposal Board of Trustees - Meeting A/E Approval 6/29 ♦ Board of Trustees - Meeting A/E Approval 1 day Fri 6/29/18 Fri 6/29/18 0% Controling Board Submittal - A/E
7/19 Controling Board Submittal - A/E 1 day? Thu 7/19/18 Thu 7/19/18 0% Controling Board Meeting A/E Rele Controling Board Meeting A/E Release 1 day? Mon 8/20/18 Mon 8/20/18 14 0% Tue 8/28/18 Tue 8/28/18 15FS+6 days A/E PO Issued by State 0% 1 day? Attorney General - Execute Contract
9/14 1 3 days Attorney General - Execute Contract Fri 9/14/18 16FS+5 days 3 days Wed 9/5/18 0% 18 **CMR Selection & Contract** Tue 5/1/18 Tue 10/23/18 CMR Selection & Contract 128 days? 19 Prepare CMR RFQ 5/3 9 3 days Prepare CMR RFQ 3 days Tue 5/1/18 Thu 5/3/18 100% Submit CMR RFQ to OFCC Submit CMR RFQ to OFCC 1 day? Mon 5/21/18 Mon 5/21/18 100% CMR RFO Advertisment Mon 5/21/18 Wed 6/20/18 20 CMRCMRCRA(1)vActisantismtent 6/20 30.38 ed36/s8 edays? 30.38 edays? 5% 22 CMR RFQ Submittals Due CMR RFQ Submittals Due 1 day? Tue 6/26/18 Tue 6/26/18 0% 23 CMR RFQ Review by Commi 7/10 14 edays CMR RFQ Review by Committiee Tue 6/26/18 Tue 7/10/18 22 0% 14 edays Shortlisted CMR Issued RFP Packet Mon 7/16/18 Mon 7/16/18 23FS+3 days Shortlisted CMR Issued RFP Packet 1 day? Pre-Proposal Site Visit Pre-Proposal Site Visit Thu 7/26/18 Thu 7/26/18 24FS+9 edays 1 day? CMR Proposals Due CMR Proposals Due Tue 8/14/18 Tue 8/14/18 25FS+18 0% 27 **BOT Submittal for CMR Contract Approval** 1 day? Tue 8/21/18 Tue 8/21/18 0% 28 1 day? Mon 8/27/18 Mon 8/27/18 26FS+11 **CMR Interviews** 0% Contract Negotiation/ Fee Proposa 9/11 12 edays Contract Negotiation/Fee Proposal Thu 8/30/18 Tue 9/11/18 28FS+3 days 12 edays 0% 30 Controling Board Submittal - CMR Thu 9/13/18 Thu 9/13/18 1 day? 0% Board of Trustees - Meeting CMR Approval Fri 9/28/18 Fri 9/28/18 0% 1 day? 32 Controling Board Meeting CMR Release Controling Board Meeting CMR Release 1 day? Mon 10/15/18 Mon 10/15/18 0% 33 CMR PO Issued by State - Pre-Construction 1 day? Tue 10/23/18 Tue 10/23/18 32FS+5 days Programing/Design Phase/ Constrcution Docu Programing/Design Phase/ Constrcution Tue 9/25/18 Tue 5/7/19 0% 160 days? 160 days? Construction (PHASES TBD) Construction (PHASES TBD) 344 days Mon 5/13/19 Fri 9/4/20 0% Construction 14 emons Mon 5/13/19 Mon 7/6/20 Owner Move In 7/29 3 ewks Owner Move In Wed 7/8/20 Wed 7/29/20 51FS+3 days 0% A/E-CMR Closeout Contracts Complete 9/4 2 emons A/E-CMR Closeout Contracts Complete Mon 7/6/20 Fri 9/4/20 51 2 emons 0% Critical finish Manual Task Duration-only External Tasks Inactive Milestone Split Start-only External Milestone | Task Progress Critical Progress Inactive Task Deadline Finish-only 7 Baseline Split Summary Progress Project Summary

									Phase 2 Schedule.mpp	
D 1	Task Name		Duration	Start	Finish	Predecessors % Complete	ml Janu	Quarter 4th Quarte	y June July August Septem Octobel Novem Decem January Februa March April N	lay June July August Septem Octobel Novem Decemit January Februal March April May June July August Septem Octobel Novem Decemit Janu
. /	Academic Calander		1065 days?	Sat 1/13/18	Sat 12/12/20		0%		27.	M   B   M
	Spring Semester 2018		119 days?	Sat 1/13/18	Fri 5/11/18		0% 5/11	Spring Semester 2018		
	Summer Semester 2018		84 days?	Sat 5/19/18	Fri 8/10/18		0%		Summer Semester 2018 0%	
	Fall Semester 2018		113 days?	Sat 8/25/18	Sat 12/15/18		0%		Fall Semester 2018 12/15 113 days?	
1	Spring Semester 2019		119 days?	Sat 1/12/19	Fri 5/10/19		0%		Spring Semester 2019 5/10	119 days?
1	Summer Semester 2019		84 days?	Sat 5/18/19	Fri 8/9/19		0%		8/	Summer Semester 2019
	Fall Semester 2019		113 days?	Sat 8/24/19	Sat 12/14/19		0%			Fall Semester 2019 12/14 113 days?
	Spring Semester 2020		119 days?	Sat 1/11/20	Fri 5/8/20		0%		+	Spring Semester 2020 5/8 119 days?
	Summer Semester 2020		84 days?	Sat 5/16/20	Fri 8/7/20		0%			Summer Semester 2020 8/7 84 days?
	Fall Semester 2020		113 days?	Sat 8/22/20	Sat 12/12/20		0%			Fall Semester 2020
			fiziele			al Tack	Duration only.		ralina Milastona 🛆	Inactiva Milentona 🌣
	Crit	ical Split	finish Split Task Progre		Manu Start-		Duration-only Baseline	Mile		