

## LF-1526 PROJECT SCHEDULE - MC CLASS Lounge Renovation SEPTEMBER OCTOBER NOVEMBER DECEMBER JANUARY FEBRUARY MARCH APRIL JULY AUGUST PHASE 1 7 14 21 28 5 12 19 26 2 9 16 23 30 7 14 21 28 4 11 18 25 1 8 15 22 DESIGN drawing production finish / furniture selections CD page turn order furniture (8-12 weeks) PERMIT + BIDDING permit application bid process - Legal/Purchasing (6 weeks min.) CONSTRUCTION construction starts MON 12/14 classes start SAT 1/16 4 SUBSTANTIAL COMPLETION punch list / closeout furniture installation 5 MOVE IN